

Monthly Physical Progress Report for the major items of SSP project (Modified Format form May-2016)
Sardar Sarovar Narmada Nigam Limited

Chief Engineer (Amdavad), Gandhinagar

Progress For The month :

Sep-18

(NMC Ch. 144.5 to 263. km. with Branch & Distribution System

Sr. No.	Activity	Unit	Updated Quantity to be Executed	Qty. executed till previous year	Program to execute the qty. during current year	Qty. executed till previous month during current year	program for the current month	Progress for the current month	Cummulative Achievement upto this month	Current year progress	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
Branch Canal (including Sub-Branch)											
(a) Other than SBC & KBC											
	Earth Work	LCM	90.746	90.746					90.746		Completed
	Lining	LSM	29.972	29.972					29.972		Completed
	Concrete work	LCM	1.686	1.686					1.686		Completed
(b) SBC											
	Earth Work	LCM	404.998	404.998					404.998		Completed
	Lining	LSM	67.621	67.621					67.621		Completed
	Concrete work	LCM	5.358	5.358					5.358		Completed
(C) Sub-Branch of SBC											
	Earth Work	LCM	23.156	23.156					23.156		Completed
	Lining	LSM	8.430	8.430					8.430		Completed
	Concrete work	LCM	0.353	0.353					0.353		Completed
	Total (a+b+c+d):										
	Earth Work	LCM	518.900	518.900	0.000	0.000	0.000	0.000	518.900		
	Lining	LSM	106.022	106.022	0.000	0.000	0.000	0.000	106.022		
	Concrete work	LCM	7.396	7.396	0.000	0.000	0.000	0.000	7.396		
Distributory System											
(a) Distributory											
	Earth Work	LCM	78.628	78.629	0.000	0.000	0.000	0.000	78.629	0.000	
	Lining	LSM	18.320	18.320	0.000	0.000	0.000	0.000	18.320	0.000	
	Concrete work	LCM	0.557	0.557	0.000	0.000	0.000	0.000	0.557	0.000	
	Masonry	THCM	39.463	39.463	0.000	0.000	0.000	0.000	39.463	0.000	
(b) Minors											
	Earth Work	LCM	104.637	104.637	0.000	0.000	0.000	0.000	104.637	0.000	
	Lining	LSM	29.415	29.415	0.000	0.000	0.000	0.000	29.415	0.000	
	Concrete work	LCM	0.948	0.948	0.000	0.000	0.000	0.000	0.948	0.000	
	Masonry	THCM	80.018	80.018	0.000	0.000	0.000	0.000	80.018	0.000	
(c) Sub Minors											
	Earth Work	LCM	54.467	54.467					54.467		Completed
	Lining	LSM	26.254	26.254					26.254		Completed
	Concrete work	LCM	0.108	0.108					0.108		Completed
	Masonry	THCM	18.487	18.487					18.487		Completed

Chief Engineer (Amdavad), Gandhinagar
(NMC Ch. 144.5 to 263. km. with Branch & Distribution System

Progress For The month : Sep-18

Sr. No.	Activity	Unit	Updated Quantity to be Executed	Qty. executed till previous year	Program to execute the qty. during current year	Qty. executed till previous month during current year	program for the current month	Progress for the current month	Cummulative Achieveme nt upto this month	Current year progress	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
	Total (a+b+c):										
	EW	LCM	237.732	237.732	0.000	0.000	0.000	0.000	237.732	0.000	
	Lining	LSM	73.989	73.989	0.000	0.000	0.000	0.000	73.989	0.000	
	Conc	LCM	1.613	1.613	0.000	0.000	0.000	0.000	1.613	0.000	
	Masonry	THCM	137.967	137.967	0.000	0.000	0.000	0.000	137.967	0.000	
Command area Development											
	Irrigational Potential (upto Minor)	Lac Ha.	1.76351	1.68139	0.08212	0.00417	0.00000	0.00000	1.68556	0.00417	
	C.C.A Development (upto subminor)	Lac Ha.	1.76351	1.44154	0.26415	0.04167	0.00000	0.00000	1.48321	0.04167	
Road works on NMC & Branch Canal											
	Narmada Main Canal										
	Branch Canal										
	SDBM on S.R (Length)	Km.	310.59	270.41	40.18	0.00	0.00	0.00	270.41	0.00	
	WBM on I.P (Length)	Km.	101.90	101.90	0.00	0.00	0.00	0.00	101.90	0.00	
	SDBM on I.P (Length)	Km.	101.90	101.90	0.00	0.00	0.00	0.00	101.90	0.00	
	Registration of WUA	No.	411.00	357.00	54.00	2.00	0.00	0	359	2	
Staus of Canal Network											
	Branch Canal (with Sub-Branch Canal)										
	Other than SBC & KBC	Km.	218.085	218.085	0.00	0.00	0.00	0.00	218.085	0.000	Completed
	SBC	Km.	104.460	104.460	0.00	0.00	0.00	0.00	104.460		
	Sub-Branch Canal of SBC	Km.	32.010	32.010	0.00	0.00	0.00	0.00	32.010	0.000	
	Sub-Branch Canal of KBC	Km.	0.000	0.000	0.00	0.00	0.00	0.00	0.000	0.000	
	Total (B) :	Km.	354.555	354.555	0.000	0.000	0.000	0.000	354.555	0.000	
	Distributory System										
	Distributory	Km.	393.587	393.587	0.000	0.000	0.000	0.000	393.587	0.000	
	Minor	Km.	1601.910	1584.285	16.087	0.000	10.000	0.000	1584.285	0.000	
	Sub-minor										
	Conventional Type	Km.	2242.337	2242.337	0.000	0.000	0.000	0.000	2242.337	0.000	
	UGPL Type	Km.	1848.953	1320.041	573.764	61.677	0.000	0.000	1381.718	61.677	
	Total Sub-minor:	Km.	4091.290	3562.378	573.764	61.677	0.000	0.000	3624.055	61.677	
	Total (C):	Km.	6086.787	5540.250	589.851	61.677	10.000	0.000	5601.927	61.677	
	Total (A),(B) & (C):	Km.	6441.342	5894.805	589.851	61.677	10.000	0.000	5956.482	61.677	