

Monthly Physical Progress Report for the major items of SSP project (Modified Format form January-2017)

Sardar Sarovar Narmada Nigam Limited

Chief Engineer (SBC), Rajkot

Progress For The month :

Sep-18

Sr. No.	Activity	Unit	Updated Quantity to be Executed	Qty. executed till previous year	Program to execute the qty. during current year	Qty. executed till previous month during current year	program for the current month	Progress for the current month	Cummulative Achievement upto this month (Col 5+7+9)	Current year progress (Col 7+9)
1	2	3	4	5	6	7	8	9	10	11
	(C) Sub-Branch of SBC									
	Earth Work	LCM	595.9442	588.1068	7.8374	2.7800	0.0000	0.0000	590.8868	2.7800
	Lining	LSM	148.8166	146.4726	2.3440	0.0000	0.0000	0.0000	146.4726	0.0000
	Concrete work	LCM	19.9354	19.2570	0.6785	0.2276	0.0000	0.0320	19.5166	0.2596
3.5	Distributory System									
	(a) Distributory									
	Earth Work	LCM	347.9528	302.3245	46.6199	2.9013	0.0000	0.0000	305.2257	2.9013
	Lining	LSM	103.1419	80.2043	17.7864	2.0282	0.0000	0.0000	82.2325	2.0282
	Concrete work	LCM	7.7622	7.4862	0.3221	0.1064	0.0000	0.1500	7.7426	0.2564
	(b) Minors									
	Earth Work	LCM	239.5230	195.3089	66.7847	7.6137	0.0000	0.0900	203.0126	7.7037
	Lining	LSM	95.1330	65.2478	30.1943	0.3541	0.0000	0.1700	65.7719	0.5241
	Concrete work	LCM	8.0145	7.2675	0.7470	0.1086	0.0000	0.0000	7.3760	0.1086
4	Command area Development									
4.1	Irrigational Potential (upto Minor)	Lac Ha.	4.9746	3.8329	2.0076	0.3139	0.0000	0.0000	4.1468	0.3139
4.2	C.C.A Development (upto subminor)	Lac Ha.	4.9746	2.8829	2.4890	1.1202	0.0000	0.0083	4.01138	1.1285
5	Road works on NMC & Branch Canal									
	Branch Canal									
	SDBM on S.R. (Length)	Km.	728.4970	214.8300	98.0000	128.1000	0.0000	0.0000	342.9300	128.1000
	WBM on S.R. (Length)	Km.	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000
6	Registration of WUA	No.	1230.0000	83.0000	401.0000	47.0000	0.0000	0.0000	130.0000	47.0000
7	Staus of Canal Network									
(B)	Branch Canal (with Sub-Branch Canal)									
	Sub-Branch Canal of SBC	Km.	728.4970	728.4970	1.5200	0.0000	0.0000	0.0000	728.4970	0.0000
(C)	Distributory System									
	Distributory	Km.	1407.0960	1208.0700	272.1493	77.5210	0.0000	0.0000	1285.5910	77.5210
	Minor	Km.	4227.4130	2701.2700	1980.1610	395.0660	0.0000	0.0000	3096.3360	395.0660
	Sub-minor (UGPL Type)	Km.	14643.2700	6952.3000	6137.3200	3004.7010	0.0000	2.4100	9959.4110	3007.1110
	Total (C)		20277.7790	10861.6400	8389.6303	3477.2880	0.0000	2.4100	14341.3380	3479.6980