



Sr. No.	Activity	Unit	Updated Quantity to be Executed	Qty. executed till previous year	Program to execute the qty. during current year	Qty. executed till previous month during current year	program for the current month	Progress for the current month	Cummulative Achievement upto this month	Current year progress	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
4	Command area Development										
4.1	Irrigational Potential (upto Minor)	Lac Ha.	2.39610	2.21478	0.17616	0.00000	0.08368	0.03764	2.25242	0.03764	
4.2	C.C.A Development (upto subminor)	Lac Ha.	2.39610	1.90347	0.42848	0.00000	0.12098	0.0821	1.98560	0.08213	
6	Registration of WUA	No.	548	358	190	0	38	92	450	92	
7	Staus of Canal Network										
(B)	Branch Canal (with Sub-Branch Canal)										
	Other than KBC	Km.	161.032	161.032	0.000	0.000	0.000	0.000	161.03200	0.00000	
	KBC	Km.	82.300	82.300	0.000	0.000	0.000	0.000	82.30000	0.00000	
	<b>Total (B) :</b>	<b>Km.</b>	<b>243.332</b>	<b>243.332</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>243.332</b>	<b>0.000</b>	
(C)	Distributory System	Km.				0.000	0.000	0.000	0.000	0.000	
	Distributory	Km.	694.251	686.796	7.455	0.000	1.563	0.194	686.99	0.19400	
	Minor	Km.	1611.367	1489.432	117.354	0.000	36.289	11.562	1500.99	11.56200	
	Sub-minor					0.000	0.000	0.000	0.000	0.00000	
	UGPL Type	Km.	5957.000	5029.049	847.760	0.000	227.880	198.762	5227.81	198.762	
	Total Sub-minor:	Km.	5957.000	5029.049	847.760	0.000	227.880	198.762	5227.81	198.762	
	<b>Total (C):</b>	<b>Km.</b>	<b>8262.618</b>	<b>7205.277</b>	<b>972.569</b>	<b>0.000</b>	<b>265.732</b>	<b>210.518</b>	<b>7415.80</b>	<b>210.52</b>	
	<b>Total (A),(B) &amp; (C):</b>	<b>Km.</b>	<b>8505.950</b>	<b>7448.609</b>	<b>972.569</b>	<b>0.000</b>	<b>265.732</b>	<b>210.518</b>	<b>7659.13</b>	<b>210.52</b>	

Note : (1) Hide/Remove parameter/row which is not pertaing your jurisdiction without changing Sr. No. of row (2) details may be revise for your jurisdiction

Monthly Physical Progress Report for the major items of SSP project (Modified Format form June-2016) the month

Sardar Sarovar Narmada Nigam Limited

Chief Engineer , Patan

Progress For The month : Apr-18

Unit		Unit	Updated Amount	Expenditure occurred till previous year	Planning during current year	Expenditure occurred till previous month during current year	Planning for the current month	Expenditure occurred for the current month	Cummulative Expenditure occurred upto this month	Expenditure occurred for the Current F.Y (2018-19)
Unit-IV	Branch Canal & Distribution System					0.0000	0.0000	0.0000	0.0000	0.0000
	(i) Branch Canal (including Sub-Branch)	Rs. Crore				0.0000	0.0000	0.0000	0.0000	0.0000
	(a) Other than SBC & KBC	Rs. Crore	280.6493	149.8755	130.7738	0.0000	0.0000	19.9300	169.8055	19.9300
	(c) KBC	Rs. Crore	258.7197	162.9672	95.7525	0.0000	0.0000	14.5110	177.4782	14.5110
	Total (Branch Canal)	Rs. Crore	539.3690	312.8427	226.5263	0.0000	0.0000	34.4410	347.2837	34.4410
	(ii) Distributary	Rs. Crore	272.2405	176.5432	95.6973	0.0000	0.0000	33.1000	209.6432	33.1000
	(iii) Minor	Rs. Crore	446.2414	222.2066	153.4260	0.0000	0.0000	41.4690	263.6756	41.4690
	(iv) Sub-Minor	Rs. Crore	826.5900	884.4600	0.0000	0.0000	0.0000	7.0400	891.5000	7.0400
	(V) EPC Contract	Rs. Crore	712.0400	656.1400	0.0000	0.0000	0.0000	0.0000	656.1400	0.0000
	Total Distribution System (ii+iii+iv)	Rs. Crore	2257.1119	1939.3498	249.1233	0.0000	0.0000	81.6090	2020.9588	81.6090
	Total Unit IV	Rs. Crore	2796.4809	2252.1925	475.6496	0.0000	0.0000	116.0500	2368.2425	116.0500
	Total Unit I to IV	Rs. Crore	2796.4809	2252.1925	475.6496	0.0000	0.0000	116.0500	2368.2425	116.0500