

**Physical Progress Report for the major items of Canal works of SSP project (Modified Format)
Sardar Sarovar Narmada Nigam Limited**

Name of office- Chief Engineer (Mehsana), SSNNL, Mehsana										Progress For The month :		Feb-19
Sr. No.	Activity	Unit	Updated total Quantity to be Executed	Qty. executed till previous year (Up to March-2018)	Programme to execute the qty. during current year (F.Y. 2018-19)	Qty. executed till previous month during current year (F.Y. 2018-19)	program for the current month	Progress for the current month	Cummulative Achievement upto this month	Current year progress (F.Y. 2018-19)	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	
1	Canal System- Branch & Distribution System between NMC Ch. 263 to 356 km											
1.1	Branch Canal											
	(a) Branch Canal											
	Earth Work	LCM	104.345	104.345	0.000	0.000	0.000	0.000	104.345		Completed	
	Lining	LSM	40.677	40.677	0.000	0.000	0.000	0.000	40.677		Completed	
	Concrete work	LCM	1.571	1.571	0.000	0.000	0.000	0.000	1.571		Completed	
1.2	Distributory System											
	(b) Distributory											
	Earth Work	LCM	136.412	136.412	0.000	0.000	0.000	0.000	136.412	0.000		
	Lining	LSM	36.943	36.943	0.000	0.000	0.000	0.000	36.943	0.000		
	Concrete work	LCM	1.928	1.899	0.029	0.000	0.000	0.000	1.899	0.000		
	Masonry	THCM	66.747	66.747	0.000	0.000	0.000	0.000	66.747	0.000		
	(c) Minors											
	Earth Work	LCM	238.923	214.731	24.192	1.505	0.000	0.047	216.283	1.552		
	Lining	LSM	72.048	65.407	6.641	0.679	0.000	0.011	66.097	0.690		
	Concrete work	LCM	3.500	3.175	0.324	0.103	0.000	0.007	3.285	0.110		
	Masonry	THCM	123.350	121.549	1.801	0.909	0.000	0.013	122.471	0.922		
	Total (b + c)											
	Earth Work	LCM	375.335	351.143	24.192	1.505	0.000	0.047	352.695	1.552		
	Lining	LSM	108.991	102.350	6.641	0.679	0.000	0.011	103.040	0.690		
	Concrete work	LCM	5.427	5.074	0.353	0.103	0.000	0.007	5.184	0.110		
	Masonry	THCM	190.097	188.296	1.801	0.909	0.000	0.013	189.218	0.922		
2	Command Area Development											
2.1	Irrigational Potential (upto Minor)	Lac Ha.	3.44217	3.15212	0.19428	0.01789	0.04065	0.01220	3.18221	0.03009		
2.2	C.C.A Development (upto subminor)	Lac Ha.	3.44217	2.71052	0.36100	0.23544	0.05000	0.00000	2.94596	0.23544		
3	Road works on Branch Canals											
	Branch Canal											
	SDBM on S.R (Length)	Km.	316.937	0.000	316.937	287.549	0.000	6.484	294.033	294.033		
4	Registration of WUA	No.	693	379	303	56	51	10	445	66		
5	Staus of Canal Network											
(B)	Branch Canal											
	Total (Branch Canal) :	Km	316.937	316.937					316.937		Completed	
(C)	Distributory System											
	Distributory		764.266	763.946	0.320	0.070	0.000	0.000	764.016	0.070		
	Minor		2900.670	2692.775	155.438	28.122	25.000	1.444	2722.341	29.566		
	Sub-minor											
	Conventional Type	Km.										
	UGPL Type	Km	9005.192	7254.980	882.822	551.262	200.000	0.000	7806.242	551.262		
	Total Sub minor	km	9005.192	7254.980	882.822	551.262	200.000	0.000	7806.242	551.262		
	Total (C)	Km	12670.128	10711.701	1038.580	579.454	225.000	1.444	11292.599	580.898		
	Total (A),(B)&(C)	Km	12987.065	11028.638	1038.580	579.454	225.000	1.444	11609.536	580.898		