

Physical Progress Report for the major items of Canal works of SSP project (Modified Format)
Sardar Sarovar Narmada Nigam Limited

Name of office- Chief Engineer (Mehsana), SSNNL, Mehsana

Progress For The month :

Jun-19

| Sr. No. | Activity | Unit | Updated total Quantity to be Executed | Qty. executed till previous year (March-2019) | Program to execute the qty. during current year | Qty. executed till previous month during current year (FY 2019-20) | program for the current month | Progress for the current month | Cummulative Achievement upto this month | Current year progress (FY 2019-20) | Remarks |
|---------|---|---------|---------------------------------------|---|---|--|-------------------------------|--------------------------------|---|------------------------------------|-----------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 |
| 1 | Canal System- Branch & Distribution System between NMC Ch. 263 to 356 km | | | | | | | | | | |
| 1.1 | Branch Canal | | | | | | | | | | |
| | (a) Branch Canal | | | | | | | | | | |
| | Earth Work | LCM | 104.345 | 104.345 | 0.000 | 0.000 | 0.000 | 0.000 | 104.345 | | Completed |
| | Lining | LSM | 40.677 | 40.677 | 0.000 | 0.000 | 0.000 | 0.000 | 40.677 | | Completed |
| | Concrete work | LCM | 1.571 | 1.571 | 0.000 | 0.000 | 0.000 | 0.000 | 1.571 | | Completed |
| 1.2 | Distributory System | | | | | | | | | | |
| | (b) Distributory | | | | | | | | | | |
| | Earth Work | LCM | 136.412 | 136.412 | 0.000 | 0.000 | 0.000 | 0.000 | 136.412 | 0.000 | |
| | Lining | LSM | 36.943 | 36.943 | 0.000 | 0.000 | 0.000 | 0.000 | 36.943 | 0.000 | |
| | Concrete work | LCM | 1.928 | 1.899 | 0.029 | 0.000 | 0.000 | 0.000 | 1.899 | 0.000 | |
| | Masonry | THCM | 66.747 | 66.747 | 0.000 | 0.000 | 0.000 | 0.000 | 66.747 | 0.000 | |
| | (c) Minors | | | | | | | | | | |
| | Earth Work | LCM | 243.555 | 216.345 | 27.210 | 0.433 | 0.000 | 0.760 | 217.539 | 1.193 | |
| | Lining | LSM | 73.133 | 66.127 | 7.006 | 0.315 | 0.000 | 0.150 | 66.592 | 0.465 | |
| | Concrete work | LCM | 3.724 | 3.285 | 0.438 | 0.020 | 0.000 | 0.011 | 3.316 | 0.031 | |
| | Masonry | THCM | 123.000 | 122.471 | 0.529 | 0.000 | 0.000 | 0.017 | 122.488 | 0.017 | |
| | Total (b +c) | | | | | | | | | | |
| | Earth Work | LCM | 379.967 | 352.757 | 27.210 | 0.433 | 0.000 | 0.760 | 353.951 | 1.193 | |
| | Lining | LSM | 110.076 | 103.069 | 7.006 | 0.315 | 0.000 | 0.150 | 103.535 | 0.465 | |
| | Concrete work | LCM | 5.651 | 5.184 | 0.467 | 0.020 | 0.000 | 0.011 | 5.215 | 0.031 | |
| | Masonry | THCM | 189.747 | 189.218 | 0.529 | 0.000 | 0.000 | 0.017 | 189.235 | 0.017 | |
| 2 | Command Area Development | | | | | | | | | | |
| 2.1 | Irrigational Potential (upto Minor) | Lac Ha. | 3.44217 | 3.20693 | 0.13947 | 0.00850 | 0.00000 | 0.00301 | 3.21844 | 0.01151 | |
| 2.2 | C.C.A Development (upto subminor) | Lac Ha. | 3.44217 | 2.95579 | 0.39061 | 0.00000 | 0.00000 | 0.00000 | 2.95579 | 0.00000 | |
| 3 | Road works on Branch Canals | | | | | | | | | | |
| | Branch Canal | | | | | | | | | | |
| | SDBM on S.R (Length) | Km. | 316.937 | 299.380 | 17.557 | 12.360 | 0.000 | 0.000 | 311.740 | 12.360 | |
| 4 | Registration of WUA | No. | 693 | 483 | 210 | 24 | 0 | 11 | 518 | 35 | |
| 5 | Staus of Canal Network | | | | | | | | | | |
| (B) | Branch Canal | | | | | | | | | | |
| | Total (Branch Canal) : | Km | 316.937 | 316.937 | | | | | 316.937 | | Completed |
| (C) | Distributory System | | | | | | | | | | |
| | Distributory | | 764.266 | 764.016 | 0.250 | 0.000 | 0.000 | 0.000 | 764.016 | 0.000 | |
| | Minor | | 2900.670 | 2725.762 | 174.908 | 19.493 | 0.000 | 3.528 | 2748.783 | 23.021 | |
| | Sub-minor | | | | | | | | | | |
| | Conventional Type | Km. | | | | | | | | | |
| | UGPL Type | Km | 9005.192 | 7859.912 | 1145.280 | 0.000 | 0.000 | 0.000 | 7859.912 | 0.000 | |
| | Total Sub minor | km | 9005.192 | 7859.912 | 1145.280 | 551.262 | 0.000 | 0.000 | 7859.912 | 0.000 | |
| | Total (C) | Km | 12670.128 | 11349.690 | 1320.438 | 19.493 | 0.000 | 3.528 | 11372.711 | 23.021 | |
| | Total (A),(B)&(C) | Km | 12987.065 | 11666.627 | 1320.438 | 19.493 | 0.000 | 3.528 | 11689.648 | 23.021 | |