

Statement Showing the Physical Progress of Work

Chief Engineer (Amdavad), Gandhinagar

Progress For The month : Feb-17

(NMC Ch. 144.5 to 263. km. with Branch & Distribution System)

Activity	Unit	Updated Quantity to be Executed	Qty. executed till previous year	Program to execute the qty. during current year	Qty. executed till previous month during current year	program for the current month	Progress for the current month	Cummulative Achievement upto this month	Current year progress	Remarks
1	2	3	4	5	6	7	8	9	10	11
Branch Canal (including Sub-Branch)										
(a) Other than SBC										
Earth Work	LCM	90.746	90.746					90.746		Completed
Lining	LSM	29.972	29.972					29.972		Completed
Concrete work	LCM	1.686	1.686					1.686		Completed
(b) SBC										
Earth Work	LCM	404.998	404.998					404.998		Completed
Lining	LSM	67.621	67.621					67.621		Completed
Concrete work	LCM	5.358	5.358					5.358		Completed
(C) Sub-Branch of SBC										
Earth Work	LCM	23.156	23.156					23.156		Completed
Lining	LSM	8.430	8.430					8.430		Completed
Concrete work	LCM	0.353	0.353					0.353		Completed
Total (a+b+c+d):										
Earth Work	LCM	518.900	518.900	0.000	0.000	0.000	0.000	518.900		
Lining	LSM	106.022	106.022	0.000	0.000	0.000	0.000	106.022		
Concrete work	LCM	7.396	7.396	0.000	0.000	0.000	0.000	7.396		

Chief Engineer (Amdavad), Gandhinagar

Progress For The month : Feb-17

(NMC Ch. 144.5 to 263. km. with Branch & Distribution System)

Activity	Unit	Updated Quantity to be Executed	Qty. executed till previous year	Program to execute the qty. during current year	Qty. executed till previous month during current year	program for the current month	Progress for the current month	Cummulative Achievement upto this month	Current year progress	Remarks
1	2	3	4	5	6	7	8	9	10	11
Distribution System										
(a) Distributory										
Earth Work	LCM	78.645	78.029	0.620	0.600	0.000	0.000	78.629	0.600	
Lining	LSM	18.320	18.320	0.000	0.000	0.000	0.000	18.320	0.000	
Concrete work	LCM	0.557	0.556	0.017	0.001	0.000	0.000	0.557	0.001	
Masonry	THCM	39.463	39.463	0.000	0.000	0.000	0.000	39.463	0.000	
(b) Minors										
Earth Work	LCM	106.653	104.283	2.369	0.139	0.100	0.000	104.422	0.139	
Lining	LSM	29.903	29.415	0.488	0.000	0.000	0.000	29.415	0.000	
Concrete work	LCM	1.061	0.945	0.116	0.001	0.000	0.000	0.946	0.001	
Masonry	THCM	80.019	80.018	0.001	0.000	0.000	0.000	80.018	0.000	
(c) Sub Minors										
Earth Work	LCM	54.467	54.467					54.467		Completed
Lining	LSM	26.254	26.254					26.254		Completed
Concrete work	LCM	0.108	0.108					0.108		Completed
Masonry	THCM	18.487	18.487					18.487		Completed
Total (a+b+c):										
EW	LCM	239.765	236.779	2.989	0.739	0.100	0.000	237.518	0.739	
Lining	LSM	74.477	73.989	0.488	0.000	0.000	0.000	73.989	0.000	
Conc	LCM	1.726	1.609	0.133	0.002	0.000	0.000	1.611	0.002	
Masonry	THCM	137.969	137.967	0.001	0.000	0.000	0.000	137.967	0.000	

Chief Engineer (Amdavad), Gandhinagar

Progress For The month : Feb-17

(NMC Ch. 144.5 to 263. km. with Branch & Distribution System)

Activity	Unit	Updated Quantity to be Executed	Qty. executed till previous year	Program to execute the qty. during current year	Qty. executed till previous month during current year	program for the current month	Progress for the current month	Cummulative Achievement upto this month	Current year progress	Remarks
1	2	3	4	5	6	7	8	9	10	11
Command area Development										
Irrigational Potential (upto Minor)	Lac Ha.	1.76351	1.56623	0.08200	0.01516	0.00000	0.00000	1.58139	0.01516	
C.C.A Development (upto subminor)	Lac Ha.	1.76351	1.15240	0.29000	0.21414	0.00000	0.00000	1.36654	0.21414	
Road works on Branch Canal										
Branch Canal										
SDBM on S.R (Length)	Km.	311.90	35.75	276.15	63.40	14.76	28.43	127.58	91.83	
WBM on I.P (Length)	Km.	103.91	35.75	68.16	66.05	10.00	0.00	101.80	66.05	
SDBM on I.P (Length)	Km.	103.91	0.00	103.91	101.19	50.00	0.69	101.88	101.88	
Status of Canal Network										
Branch Canal (with Sub-Branch Canal)										
Other than SBC	Km.	218.085	218.085	0.00	0.00	0.00	0.00	218.085	0.000	Completed
SBC	Km.	104.460	104.460	0.00	0.00	0.00	0.00	104.460		
Sub-Branch Canal of SBC	Km.	32.010	32.010	0.00	0.00	0.00	0.00	32.010	0.000	
Total (B) :	Km.	354.555	354.555	0.000	0.000	0.000	0.000	354.555	0.000	
Distribution System										
Distributory	Km.	393.587	386.504	6.483	7.083	0.000	0.000	393.587	7.083	
Minor	Km.	1601.910	1517.574	75.128	45.461	3.000	2.396	1565.431	47.857	
Sub-minor										
Conventional Type	Km.	2242.337	2242.337	0.000	0.000	0.000	0.000	2242.337	0.000	
UGPL Type	Km.	1848.953	416.971	1184.349	482.797	7.500	5.224	904.992	488.021	
Total Sub-minor:	Km.	4091.290	2659.308	1184.349	482.797	7.500	5.224	3147.329	488.021	
Total (C):	Km.	6086.787	4563.386	1265.960	535.341	10.500	7.620	5106.347	542.961	
Total (A),(B) & (C):	Km.	6441.342	4917.941	1265.960	535.341	10.500	7.620	5460.902	542.961	
Registration of WUA	No.	403.00	337.00	33.00	0.00	0.00	0.00	337	0	