

**Physical Progress of Canal Works of SSP under Chief Engineer, Kachchh Branch, Gandhidham
Sardar Sarovar Narmada Nigam Limited**

Chief Engineer, Kachchh Branch, Gandhidham

Progress For The month : May-18

Kachchh Branch Canal ch. 82.3 to 357.185 km., three Sub-branches and its distribution system.

Sr. No.	Activity	Unit	Updated Quantity to be Executed	Qty. executed till previous year	Program to execute the qty. during current year	Qty. executed till previous month during current year	program for the current month	Progress for the current month	Cummulative achievement upto this month	Current year progress	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1.0	(d) KBC										
	Earth Work	LCM	477.011	332.516	110.973	2.911	10.058	4.063	339.490	6.974	
	Lining	LSM	72.217	53.950	16.752	0.453	2.125	0.087	54.490	0.540	
	Concrete work	LCM	27.594	9.987	97.760	0.169	23.161	0.182	10.338	0.351	
1.1	EPC Contract (Works of Branch canals, Distributaries & Minors carried out on EPC basis)										
	Earth Work	LCM	219.893	219.401	0.000	0.000	0.000	0.000	219.401	0.000	
	Lining	LSM	34.882	34.811	0.000	0.000	0.000	0.000	34.811	0.000	
	Concrete work	LCM	3.842	3.644	0.000	0.000	0.000	0.000	3.644	0.000	
2.0	Distributory System										
	(a) Distributory										
	Earth Work	LCM	39.961	17.923	22.038	1.394	2.483	1.788	21.105	3.182	
	Lining	LSM	10.876	3.591	7.285	0.320	0.762	0.167	4.079	0.487	
	Concrete work	LCM	0.780	0.227	0.553	0.041	0.059	0.053	0.320	0.093	
	Length	Km.	214.062	66.254	140.867	8.428	12.520	2.218	76.900	10.646	
	(b) Minors										
	Earth Work	LCM	39.725	21.787	17.938	2.963	2.947	1.580	26.330	4.543	
	Lining	LSM	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	
	Concrete work	LCM	0.077	0.007	0.069	0.016	0.008	0.001	0.024	0.017	
	Length of Pipeline	Km.	906.179	362.399	543.780	49.691	60.470	22.012	434.102	71.703	
	(c) Sub Minors										
	Earth Work	LCM	74.596	36.605	37.991	5.688	5.471	1.227	43.520	6.915	
	Lining	LSM	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	
	Concrete work	LCM	0.295	0.083	0.212	0.012	0.028	0.007	0.102	0.019	
	Length of Pipeline	Km.	3068.383	1317.011	1751.372	197.539	162.345	65.500	1580.050	263.039	
	Total (a+b+c):										
	EW	LCM	154.282	76.315	77.967	10.045	10.901	4.5950	90.9550	14.6399	
	Lining	LSM	10.876	3.591	7.285	0.320	0.762	0.1674	4.0788	0.4874	
	Conc	LCM	1.151	0.318	0.834	0.069	0.095	0.0600	0.4469	0.1292	
	Length of Distry	Km.	214.062	66.254	140.867	8.428	12.520	2.218	76.900	10.646	
	Length of Pipeline Minor	Km.	906.179	362.399	543.780	49.691	60.470	22.012	434.102	71.703	
	Length of Pipeline Sub-Minor	Km.	3068.383	1317.011	1751.372	197.539	162.345	65.500	1580.050	263.039	