

**Districtwise Projected and completed Length of Canals for Sardar Sarovar Project under Chief Engineer (Mehsana),
SSNNL,Mehsana**

As on 30/06/2019

Sr. No.	District												
		Main Canal		Branch Canal		Distribution Canal		Minors Canal		Subminors Canal		Total Length	
		Projected	Completed	Projected	Completed	Projected	Completed	Projected	Completed	Projected	Completed	Projected	Completed
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Ahmedabad	0.000	0.000	108.552	108.552	209.886	209.636	842.398	779.129	2522.450	1754.532	3683.286	2851.849
2	Mehsana	0.000	0.000	61.641	61.641	104.971	104.971	398.631	388.342	1105.385	972.617	1670.628	1527.571
3	Surendranagar	0.000	0.000	33.585	33.585	177.686	177.686	675.330	622.454	2003.228	1809.876	2889.829	2643.601
4	Patan	0.000	0.000	113.159	113.159	267.153	267.153	979.541	954.088	3351.029	3300.618	4710.882	4635.018
5	Banaskantha	0.000	0.000	0.000	0.000	4.570	4.570	4.770	4.770	22.269	22.269	31.609	31.609
	Total..CE Mehsana	0.000	0.000	316.937	316.937	764.266	764.016	2900.670	2748.783	9004.361	7859.912	12986.234	11689.648