

Districtwise Projected and completed Length of Canals for SSP under Chief Engineer, Kachchh Branch, Gandhidham

As on: 31.05.2018

Sr.No.	District	Length in Km.									
		Branch Canal		Distribution Canal		Minors Canal		Sub-Minors Canal		Total length	
		Projected	Completed	Projected	Completed	Projected	Completed	Projected	Completed	Projected	Completed
1	2	3	4	5	6	7	8	9	10	11	12
1	Kachchh	429.862	312.065	233.176	76.9	1071	434.102	3584	1580.05	5318.038	2403.117
	Total CE, Kachchh Branch, Gandhidham	429.862	312.065	233.176	76.9	1071	434.102	3584	1580.05	5318.038	2403.117